

**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Feb. 20, 2009

Case No. PU-08-812

| | Name | Company | Office | Cell |
|--------------------------------------------|---------------|--------------------|--------------|--------------|
| Supervising Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

Brief Description of Weekly Activities:

Stanley Injection

- Work continues on foundations but slow progress with weather. Fabrication complete.

Specific Activity on Project


| Description | % Complete | Description | % Complete |
|------------------------|------------|-------------|------------|
| Stanley Station | | | |
| Civil | 25 | | |
| Mechanical | 45 | | |
| Electrical | 0 | | |
| Clean-up | 0 | | |

Significant Work Activity for next week:

Stanley Station

- Foundation work to continue as weather allows. Prefabrication to be X-Ray inspected and hydrotested.

Comments:

| Name | Date |
|-----------------------------------------------------------------------------------------------------|---------|
| Edward J. Kelly  | 2/20/09 |