



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 26, 2009

Case No. PU-08-812

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Stanley Injection

- Mechanical work continued on injection pump piping. Electrical continued. Tied in tank suction line.

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Station			
Civil	75		
Mechanical	92		
Electrical	10		
Clean-up	0		

Significant Work Activity for next week:

Stanley Station

- Mechanical work to continue including installation of injection pumps. Continue with electrical.

Comments:

Name	Date
Edward J. Kelly 	6/26/09