



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: July 24, 2009**

**Case No. PU-08-812**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Stanley Injection**

- Mechanical work continued on injection pump piping. Electrical continued.

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Station</b>			
Civil	80		
Mechanical	96		
Electrical	65		
Clean-up	0		

**Significant Work Activity for next week:**

**Stanley Station**

- Mechanical work to continue including installation of injection pumps. Continue with electrical. Target commissioning week of Aug. 3.

**Comments:**

Name	Date
Edward J. Kelly 	7/17/09