

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, December 04, 2009 2:48 PM
To: Hamre, John G.
Subject: FW: PU-07-791 and PU-08-812- Weekly reports <2.RE>
Attachments: PSC Report PU-07-791 (ejk 4-Dec-09).doc; PSC Report PU-08-812 (ejk 4-Dec-09).docm

John – please docket in 07-791 and 08-812 as indicated from Enbridge ND and then forward to Commissioners, PU and Legal.

Patrick Fahn

Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, December 04, 2009 1:59 PM
To: Fahn, Patrick J.
Cc: 'Brent.Horton@enbridge.com'; Troy D. Pierantoni; 'Trent_Mattick@Enbridge.com'; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; 'Jessica.Faith@enbridge.com'; 'Steve Schmaltz'; 'Tony Kueffler'; 'Gary Blowers'; 'Kevin Gault'; 'Adam Cole'; 'Claudia.Schrull@enbridge.com'; 'Sally.Joyce@enbridge.com'; 'ndse6@enbridge.com'
Subject: RE: PU-07-791 and PU-08-812- Weekly reports <2.RE>

Weekly report for Dec. 4 including progress for the past week. Note that upon commissioning of Denbigh #1 unit next week, the work on PU-07-791 will be substantially complete. At this time, Enbridge has determined the pump modifications at Alexander are not necessary. If that stance changes, Enbridge will advise.

Let me know if you have any questions or comments.

Thanks,


Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 04, 2009

Case No. PU-08-812

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Stanley Injection

- Nothing to report.

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	90		

Significant Work Activity for next week:

Stanley Station

- Finish clean-up and punchlist. Return in spring for paint.

Comments:

Name	Date
Edward J. Kelly 	12/04/09

Pleasant Lake Station

- Finish clean-up and punchlist.

Penn Station

- Nothing to report.

Bartlett Station

- Finish clean-up and punchlist.

Larimore Station

- Nothing to report.

Comments:

Name

Edward J. Kelly



Date

12/04/09

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	N/A	Civil	N/A
Mechanical	N/A	Mechanical	N/A
Electrical	N/A	Electrical	100
Clean-up	N/A	Clean-up	N/A
Beaver Lodge Station		Stanley Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	90	Clean-up	90
Blaisdell Station		Minot Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	90	Clean-up	90
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	100
Mechanical	95	Mechanical	100
Electrical	80	Electrical	100
Clean-up	0	Clean-up	95
Penn Station		Bartlett Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	95
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	100		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Finish clean-up and punchlist. Return in spring for paint.

Stanley Station

- Finish clean-up and punchlist. Return in spring for paint.

Blaisdell Station

- Finish clean-up and punchlist. Return in spring for paint.

Minot Station

- Finish clean-up and punchlist. Return in spring for paint.

Denbigh Station

- Finish Backfill work. For Complete Electrical connections. Commissioning unit 1 scheduled for Dec. 10 and 11. Upon completion of this commissioning, work under Case No. PU-07-791 will be substantially complete.