



Client:	Whiting Petroleum Corp.
Project:	Nexen 8" pipeline
Location:	Stanley N.D
Job #:	40-0177
AFE / WO #	08-1057

Issue:	
Rev.:	1
By:	WEK
Approved:	
Commission case #	PU-08-844

Estimated Date Complete 9/22/09

Percent Complete to Date 99%

WEATHER 8AM	Cloudy	Wednesday, September 30, 2009						WEATHER 4PM	Cloudy	
TEMPERATURE 8AM	61							TEMPERATURE 4PM	70	
Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers		
				# People	Hours	# People	Hours	# People	Hours	
Mower	0	0	Pearl	1	8					
Blade	0	0	Wescon	1	8			2	8	
Dozer	0	0								
Track Hoe	0	0								
Side Boom	0	0								
Skidsteer	0	0								
Daily Totals		0	Daily Totals		2	16	0	0	2	16
Project Totals		3893	Project Totals		260	2815	414	3510	469	4729

Operation	Date Started	Ft. Today	Ft. To Date	% Complete	Operation	Date Started	Ft. Today	Ft. To Date	% Complete
ROW Mowed	7/13/2009	0	94404	100%	Trenching	7/30/2009	0	94404	100%
ROW Built	7/13/2009	0	94404	100%	Lower In	7/30/2009	0	94404	100%
Stringing	7/15/2009	0	94404	100%	Backfill	7/30/2009	0	94404	100%
Bending	7/19/2009	0	94404	100%	Clean Up	8/15/2009	0	94404	100%
Welding	7/27/2009	0	94404	100%					

X - Ray	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds	0	2080	N/A Per Client Request	\$0.00	\$0.00
Tie in's	0	122			
Repairs	0	96			
Cut outs	0	2			

RECORD OF DAYS EVENTS

Tie rebar and pour concrete under block valve

NEXT DAYS WORK

Schedule fencing

SAFETY REVIEW

Safe working bell hole.

VISITORS

None

Bill Kovar
SITE MANAGER