

Hamre, John G.

From: Fahn, Patrick J.
Sent: Tuesday, September 22, 2009 1:20 PM
To: Hamre, John G.
Subject: FW: Daily report 9-21-09 (PU-08-844)
Attachments: Whiting Pipeline.xls

John - please docket in 08-844 from Whiting and then forward to Commissioners, PUD, and Legal

Patrick Fahn
Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

-----Original Message-----

From: Steve Meagher [mailto:Steve.Meagher@whiting.com]
Sent: Tuesday, September 22, 2009 7:40 AM
To: bregan@merjent.com; Fahn, Patrick J.; Brent Miller; William Herrmann; Jeffrey E. Carlson; kovar_we@pearldc.com
Subject: FW: Daily report 9-21-09 (PU-08-844)

Hello to all, This will be the final report on this project, I do appreciate all the support on this project, there were no issues at all and it went close to the allotted time we scheduled, thanks Steve Meagher :)

From: William E. Kovar [mailto:kovar_we@pearldc.com]
Sent: Mon 9/21/2009 8:40 PM
To: Steve Meagher
Cc: Jay A. Yale; Eddie C. Relaford
Subject: Daily report 9-21-09

Steve,
We completed the hydro test on the block valve and if the weather lets us we will install it tomorrow.

Bill Kovar
Construction Manager

Pearl Development Company
1082 East Brundage Lane
Sheridan, Wyoming 82801
USA

voice: 1.303.672.8090
fax: 1.307.672.8091
email: kovar_we@pearldc.com
website: www.pearldc.com <<http://www.pearldc.com/>>

52 **PU-08-844** Filed: 9/22/2009 Pages: 3
Whiting Weekly Progress Report 9-21-09

Information contained in this communication is confidential and is intended only for the use of the addressee. Unauthorized use, disclosure, or copying is strictly prohibited and may be unlawful. If you have received this communication in error, please immediately notify the sender by calling 1.307.672.8090.



An Epic Resource

| | |
|-------------------|--------------------------------|
| Client: | Whiting Petroleum Corp. |
| Project: | Nexen 8" pipeline |
| Location: | Stanley N.D |
| Job #: | 40-0177 |
| AFE / WO # | 08-1057 |

| | |
|--------------------------|-----------|
| Issue: | |
| Rev.: | 1 |
| By: | WEK |
| Approved: | |
| Commission case # | PU-08-844 |

Estimated Date Complete 9/22/09

Percent Complete to Date 99%

| | | | | | | | |
|------------------------|-------|-----------------------------------|--|--|--|------------------------|-------|
| WEATHER 8AM | Rainy | Monday, September 21, 2009 | | | | WEATHER 4PM | Rainy |
| TEMPERATURE 8AM | 47 | | | | | TEMPERATURE 4PM | 50 |

| Equipment | QTY | Hours | Companies On Work Site | Supervisors | | Operators / Welders | | Laborers | |
|-----------------------|-----|-------|-----------------------------|-------------|-------|---------------------|-------|----------|-------|
| | | | | # People | Hours | # People | Hours | # People | Hours |
| Mower | 0 | 0 | Pearl | 2 | 10 | | | | |
| Blade | 0 | 0 | F & D Oil Field Maintenance | 2 | 10 | 0 | 0 | 0 | 0 |
| Dozer | 0 | 0 | | | | | | | |
| Track Hoe | 0 | 0 | | | | | | | |
| Side Boom | 0 | 0 | | | | | | | |
| Skidsteer | 0 | 0 | | | | | | | |
| Daily Totals | | 9 | Daily Totals | 4 | 40 | 0 | 0 | 0 | 0 |
| Project Totals | | 3883 | Project Totals | 255 | 2769 | 413 | 3500 | 465 | 4693 |

| Operation | Date Started | Ft. Today | Ft. To Date | % Complete | Operation | Date Started | Ft. Today | Ft. To Date | % Complete |
|-----------|--------------|-----------|-------------|------------|-----------|--------------|-----------|-------------|------------|
| ROW Mowed | 7/13/2009 | 0 | 94404 | 100% | Trenching | 7/30/2009 | 0 | 94404 | 100% |
| ROW Built | 7/13/2009 | 0 | 94404 | 100% | Lower In | 7/30/2009 | 0 | 94404 | 100% |
| Stringing | 7/15/2009 | 0 | 94404 | 100% | Backfill | 7/30/2009 | 0 | 94404 | 100% |
| Bending | 7/19/2009 | 0 | 94404 | 100% | Clean Up | 8/15/2009 | 0 | 94404 | 100% |
| Welding | 7/27/2009 | 0 | 94404 | 100% | | | | | |

| X - Ray | # Today | # To Date | Company | Daily Cost | Total Cost to Date |
|------------|---------|-----------|------------------------|------------|--------------------|
| Line Welds | 0 | 2080 | N/A Per Client Request | \$0.00 | \$0.00 |
| Tie in's | 0 | 122 | | | |
| Repairs | 0 | 96 | | | |
| Cut outs | 0 | 2 | | | |

RECORD OF DAYS EVENTS

Completed hydro test on block valve could not install due to weather.

NEXT DAYS WORK

Install block valve.

SAFETY REVIEW

PPE

VISITORS

None

Bill Kovar
SITE MANAGER