

**Bison I Wind**  
**PU-09-151**  
**Week Ending 11-06-2009**

Belair Excavating completed the ditch cuts for the O&M Compound.

Belair Excavating received the flared end sections for the culverts.

Belair Excavating completed the ditch cuts for the Main Access Road (30<sup>th</sup> St.)

Belair Excavating installed the 7 culverts for the Main Access Road, O&M Compound driveway and the Substation driveway.

Belair Excavating completed the cut and fill for the Main Access Road (30<sup>th</sup> St.) bringing it to sub-grade.

Belair Excavating cut the back slopes for the O&M Compound driveway to 10:1 to alleviate snow drifting.

Belair Excavating staging the Type V geotextile in preparation for hauling and placing the Class 13 aggregate on Monday 11-09 09.

Belair Excavating had 6 men on site.