



November 25, 2009

**VIA EMAIL**

Darrell Nitschke  
Executive Secretary  
North Dakota Public Service Commission  
600 E. Boulevard Ave., Dept. 408  
Bismarck, North Dakota 58505-0480

RE: Bison 1 Wind Project  
Oliver/Morton Counties  
Siting Application  
Case No. PU-09-151

Dear Mr. Nitschke:

Please find attached Minnesota Power's weekly construction report for the week ending November 21, 2009. Construction photos are also available upon request.

Please let us know if you have any questions.

Sincerely,

A handwritten signature in black ink that reads "David R. Moeller".

David R. Moeller

kl

Enc.

c: Ron Gullicks, Minnesota Power  
Jim Atkinson, Minnesota Power

**49** **PU-09-151** Filed: 11/25/2009 Pages: 2  
**Bison 1 Wind - Weekly Construction Report for  
Week Ending Nov. 21, 2009**

Allete, Inc.

**BISON I WIND**  
**PU-09-151**  
**Week Ending 11-21-09**

Belair Excavating completed placing the Type V geotextile on the O&M Compound Pad.

Belair Excavating completed placing the Class 13 Modified Aggregate on the O&M Compound Pad.

Belair Excavating excavated, placed the Type III geotextile and the Rip-rap for all the culverts.

Belair Excavating completed placing and grading the Class 13 Modified Aggregate for the Main Access Road.

Belair Excavating placing and shaping the topsoil along the slopes and ditches of the Main Access Road.

Belair Excavating had 6 men on site this week.