



April 28, 2010

**RECEIVED**

APR 28 2010

**PUBLIC SERVICE COMMISSION**

VIA EMAIL

Darrell Nitschke  
Executive Secretary  
North Dakota Public Service Commission  
600 E. Boulevard Ave., Dept. 408  
Bismarck, North Dakota 58505-0480

RE: Bison 1 Wind Project  
Oliver/Morton Counties  
Siting Application  
Case No. PU-09-151

Dear Mr. Nitschke:

Please find attached Minnesota Power's weekly construction report for the week ending April 24, 2010.

Please let us know if you have any questions.

Sincerely,

David R. Moeller

kl

Attachment

c: Ron Gullicks, Minnesota Power  
Jim Atkinson, Minnesota Power

57 **PU-09-151** Filed: 4/28/2010 Pages: 2  
**Bison 1 Wind - Weekly Construction Report for  
Week Ending April 24, 2010**

Allete, Inc.

David R. Moeller, Atty.

**BISON I WIND**  
**PU-09-151**  
**Week Ending 4-24-2010**

Work resumed this week on the Bison I Wind Farm Project.

Williams-Scotsman delivered and set up a doublewide construction trailer for Minnesota Power's construction office.

Michels sub-contractor Northwest Contracting surveyor staked the corners of the O&M building and garage and NWC installed batter boards.

Northwest Contracting mobilized a construction to the site.

DO-MOR, Northwest Contracting sub-contractor excavated for the O&M building foundations