



May 10, 2010

**VIA EMAIL**

Darrell Nitschke  
Executive Secretary  
North Dakota Public Service Commission  
600 E. Boulevard Ave., Dept. 408  
Bismarck, North Dakota 58505-0480

RE: Bison 1 Wind Project  
Oliver/Morton Counties  
Siting Application  
Case No. PU-09-151

Dear Mr. Nitschke:

Please find attached Minnesota Power's weekly construction report for the week ending May 1, 2010.

Please let us know if you have any questions.

Sincerely,

A handwritten signature in black ink that reads "David R. Moeller".

David R. Moeller

kl

Enc.

c: Ron Gullicks, Minnesota Power  
Jim Atkinson, Minnesota Power

**58** **PU-09-151** Filed: 5/10/2010 Pages: 2  
**Bison 1 Wind - Weekly Construction Report for  
Week Ending May 1, 2010**

Allete, Inc.

**Bison I Wind**  
**PU-09-151**  
**Week Ending 5-1-2010**

Northwest Contracting formed and poured the footings for the O&M Building.

Northwest Contracting excavated for the garage footings.

Northwest Contracting formed and poured the garage footings.

West River Telecom installed the fiber cable for phone and internet to the site, but need power to complete.

Mor-Gran-Sou started to install the underground power to the site.

Belair Excavating/ Landstar Construction working on the restoration of the 2009 grading, disking and seeding.

3D Specialties installed the project signage.