

**RECEIVED**

**MAY 25 2010**

**Bison I Wind  
PU-09-151  
Week Ending 5-22-2010**

**PUBLIC SERVICE COMMISSION**

Century Fence completed 90% of the O&M Site fencing. The balance will be completed once the O&M Building and Garage are erected.

NWC completed striping the foundation wall forms for the O&M Building and place the insulation on the exterior of the same.

NWC completed forming the foundation walls for the Garage, placed the concrete and striped the forms for the same.

NWC/DO-MOR backfilled the foundation walls for the O&M Building.

NWC received the first load of steel for the O&M Building.

Belair/Landstar installed the turf reinforcement mat and check dams along main access road..

Belair/Landstar completed the seeding and mulching along main access road, O&M facility, and Bison Substation.

Michels completed the rough grading for the temporary batch plant site and started to place Class 13 over the area.

Michels installing silt fence on the roads to WTG 18, ETG 5, 14, 19 and the Met Tower road.

Michels surveyor staking the roads for WTG 18, WTG's 5, 14, 19 and the Met Tower road

Michels stripping top soil on 52<sup>nd</sup> Ave from Sta. 1+00 to Sta. 17+00

Michels mobilized the following equipment this week;

- 2 Volvo A30D Off road trucks
- 1 IR 116 Smooth drum compactor
- 1 IR 116 Sheep foot compactor
- 1 Bomag 211D-40 Smooth drum compactor
- 1 JD 650 Dozer
- 1 JD 750 Dozer
- 2 Conex boxes

## Bison Substation

Eilertson (Foundation Subcontractor) installing drilled shaft foundations for substation support steel.

Layout of excavation completed for control house foundation.