

**Bison I Wind  
PU-09-151  
Week Ending 5-29-10**

O&M Building & Balance of Plant:

NWC/DO-MOR Back filled the foundation walls of the garage.

NWC received three loads of building steel and sheeting for the O&M building and garage.

NWC started to lay-out and assemble the O&M Building steel on the ground.

Backhaus & Sons installed the barbed wire fence for the west met tower.

Michels striped the top soil on WTG 5, 14, and 19 Road from Station 0+00 to 59+00, began the rough grading in the same area.

Michels striped the top soil for the west driveway into the O & M site.

Michels rough grading 52<sup>nd</sup> Ave. from Sta 0+00 to Sta 17+00 and the west O & M driveway also, installing culvert C-A21.

Michels installing silt fence for the road to WTG 18 and WTG 19.

Michels received one load of HDPE culverts.

Bison Substation:

Weather through out the week was fair.  
Site condition as of 06-01-2010: not muddy

Control House pad completed and covered with blankets.  
Temporary path from the gate to the transformer pad ready.  
Hooper contractors began with trenching for ground grids outside the fence.