

**Bison I Wind  
PU-09-151  
Week Ending 6-5-2010**

**O&M Building and Balance of Plant:**

NWC started the erection of the steel for the O&M Building, completing most of the framing.

Michels is continuing to rough grade the access road for WTG's 5,14 and 19 from Sta. 0+00 to Sta. 59+00 along with the Met Tower road and pad.

Michels is continuing to rough grade 52<sup>nd</sup> Ave. from Sta. 0+00 to Sta. 32+00.

Michels installed culverts C-A1 and C-A2 on 52<sup>nd</sup> Ave.

Michels is continuing to install silt fence on 52<sup>nd</sup> Ave. and the WTG 18 access road.

Michels completed placing Class 13 aggregate for the temporary batch plant site.

Michels received 2 loads of the Type V geotextile and 1 load of HDPE culvert pipe.

Michels mobilized 1 Cat 160 Motor Grader

**Bison Substation:**

Hooper has 5 men on site. Trenching for ground grid.

Eilertson has 3 men on site. Switchgear foundation in progress.

34.5/230 kV Transformer was placed on the foundation.