

Bison I Wind
PU-09-151
Week Ending 6-19-2010

O&M Bldg and Balance of Plant:

NWC continued to install siding panels for the O&M Building.

NWC installed the steel framing for the mezzanine.

CMI completed the under slab sanitary piping for the O&M Building and the potable water service pipe under the foundation for the O&M Building and the service pipe between the O&M Building and the Garage.

Michels continued to install the under slab conduit for the O&M Building and the conduits between the O&M Building and the Garage.

Michels completed the road bed in preparation for the geotextile fabric and Class 13 aggregate on the access roads to WTG 18 and WTG's 5, 14, and 19.

Michels continues to rough grade 52nd Ave. into WTG 23.

Michels is installing silt fence on 31st St. and 51st Ave.

Michels striping top soil for the access road to WTG 3.

Ground Breaking for the Bison I Wind Project held this week in New Salem, ND.

Bison Substation:

Assembly of the 34.5/230 kV transformer in progress.
Installation of ground grid and conduit in progress.