

RECEIVED

**Bison I Wind
PU-09-151
Week Ending 7-3-2010**

**JUL 12 2010
PUBLIC SERVICE COMMISSION**

O&M Bldg and Balance of Plant:

NWC placed the concrete for the floor slab for the office area of the O&M Building.

NWC prepared the shop area of the O&M Building placing the sand fill and rebar.

NWC/CMI installed the trench drains for the Garage and the drain piping.

NWC started to install the roof for the office area of the O&M Building.

Michels completed the below floor conduits for the Garage.

Michels continued to rough grade for 52nd Ave., 31st St., and 51st Ave.

Michels completed the geotextile fabric and Class 13 aggregate for WTG 5, 14 & 19 access road.

Michels resumed placing geotextile fabric on 52nd Ave.

Michels continued to install silt fence for WTG 8, 3 and 32.

Michels installed culvert C-A8.

Michels receiving the reels of underground cable for the collector system.

Hooper/Eilertson completed the Met Tower foundations.

Bison Substation:

New radiator for Main XMFR G2484-01 is being shipped from GE PROLEC this upcoming week.

Installation of grounding and conduit is progressing.

Installation of Trenwa conduit raceway system started this week.

The Substation Control House was received onsite this week and placed on the foundation.