

**Bison I Wind
PU-09-151
Week Ending 7-10-2010**

RECEIVED

JUL 13 2010

PUBLIC SERVICE COMMISSION

O&M Bldg and Balance of Plant:

NWC installed the rebar for the Garage floor.

NWC placed the concrete for both the shop area of the O&M Building and the Garage.

NWC completed the roof for the O&M Building office area.

NWC installing the metal studs for the office area of the O&M Building.

NWC installing the edge angle and metal deck for the mezzanine slab.

NWC started the roof for the shop area of the O&M Building.

Michels has placed the Type V fabric and Class 13 aggregate on 52nd Ave. to Station 86+30 and on 31st St. to Station 12+00.

Michels completing rough grading on 52nd Ave. and access to WTG 23.

Michels completed the shoulder work on 30th St. between the O&M and Substation driveways.

Michels rough grading the access roads to WTG's 4 and 8 and cutting the hill top for WTG 8.

Michels completed stripping top soil on 31st St.

Michels rough grading 31st St. and 51st Ave.

Michels installed culverts C-A 16, C-A 17 and C- A18.

Michels continued to receive underground cable for the collector system.

Michels received 6 GSU transformers.

230 KV Bison Substation:

Received and set MITSUBISHI 230KV Circuit Breaker.

Continued progress on conduits, grounding, raceway.