

**Bison I Wind  
PU-09-151  
Week Ending 7-24-2010**

O&M Building:

- Placed the mezzanine slab.(Northwest)
- Completed the Shop roof. (Northwest)
- Continued the plumbing and electrical rough in. (CMI/Michels)
- Installing sheet rock. (Northwest)
- Installing overhead doors for the Shop. (Northwest)
- Completed the Garage wall panels. (Northwest)
- Completed the Garage roof. (Northwest)
- Installing O&M Building windows. (Northwest)
- Earth Energy installing ground source heating wells

Balance of Plant (Michels):

- Continue to Cut/Fill on 51<sup>st</sup> Ave.
- Continue to Cut/Fill 31<sup>st</sup> St.
- Placed Class 13 and fabric on 31<sup>st</sup> St.
- Excavated for the foundations for WTG's 5, 14 and 32.
- Placed the mud mat for WTG's 5.
- Grading access roads to WTG's 22 and 33.
- Received the rebar for WTG's 5 and 14.

230 KV Bison Substation:

- HOOPER completed erection of dead – end structure, static mast and static wire
- HOOPER continued Bison substation steel erection.
- HOOPER continued to make progress on underground conduits, ground grid and cable raceway.