

RECEIVED

AUG 03 2010

**Bison I Wind
PU-09-151
Week Ending 7-31-2010**

PUBLIC SERVICE COMMISSION

O&M Building and Garage:

- Continue to sheet rock the O&M Building. (Northwest)
- Continue to install plumbing and duct work. (CMI)
- Continue to rough in the electrical system. (Michels)
- Installed the exterior building lights. (Michels)
- Started the potable water well. (Michels)
- Installed unit heaters for the Garage. (CMI)
- Installed the shower stalls. (Northwest)
- Installed the hand rail for the mezzanine. (Northwest)

Balance of Plant:

- Continued to rough grade 31st St. and access roads to WTG's 16, 12, 13 and 31.(Michels)
- Placed geo-textile fabric and Class 13 on 51st Ave. (Michels)
- Excavated for the foundations at WTG's 32, 3, 8, 23, 4, 16, 13, 31, 12, 33 and half of 12. (Michels)
- Proof rolled WTG's 32, 3, 8, 23, 4, 16, 13, 31 and 33. (Michels)
- Poured mud mats for WTG's 14, 32, 8, 23, 4, 16, 13 and 31. (Michels)
- Tied rebar for WTG's 5, 14 and 8. (JD Steel)
- Assembled the bolt cages for WTG's 5, 14, 19, 3, 8 and 23. (Michels)
- Installed the conduits in WTG 14. (Michels)
- Perform a soil boring for WTG 16. (Braun)
- Complete the Geo-piers for WTG 19 and started them for WTG 18. (Michels)

230 KV Bison Substation:

- HOOPER began erection and assembly of 230KV switch at the dead – end structure.
- HOOPER continued Bison substation steel and insulator erection.
- HOOPER substantially completed underground conduits, ground grid and cable raceway.
- SHALLBETTER set and assembled switchgear building sections.