

RECEIVED

SEP 02 2010

**Bison I Wind
PU-151-09
Week Ending 8-28-2010**

PUBLIC SERVICE COMMISSION

O&M Building and Garage:

- Completed the office area floor preparation and tile and vinyl base installation. [Dakota Flooring]
- Installed the lockers in both bathrooms. [Northwest]
- Installed the bathroom partitions. [Northwest]
- Installed the bathroom vanities. [Northwest]
- Installed the bathroom accessories. [Northwest]
- Completed the west wall canopy. [Northwest]
- Installed the snow guards for the O&M Building and the Garage. [Northwest]
- Installed the window sills in the office area. [Northwest]
- Installed the cabinets and counter tops for the Crew Room and Conference Room. [Northwest]
- Installing the door hardware. [Northwest]
- Continuing the work on the electrical system. [Michels]
- Started to install the wiring for the yard lighting [Michels]
- Continuing to install the plumbing fixtures. [CMI]
- Continuing to install the Geo-thermal piping on the mezzanine. [CMI]
- Installed the septic system. [Do-Mor]

Balance of Plant:

- Completed installing the fabric and Class 13 for the crane pads. [Michels]
- Backfilled the foundations for WTGs 12 and 29. [Michels]
- Grading the ditches along 31st St. and 51st Ave. and placing topsoil on the same. [Michels]
- Cleaning up excess soil at WTGs 33,31 and 29. [Michels]
- Cleaned up the large rock and backfilled the hole by WTG 23. [Michels]
- Received 8 concrete transformer vaults and set the same at WTGs 18, 19, 14, 5, 32, 3, 8 and 23. [Michels]
- Placed the thermal concrete for the conduits at WTGs 8,23 and 16. [Michels]
- Installed the transformer conduits for WTGs 16, 4 and 13. [Michels]
- Started to drill for the power unit anchor bolts at WTG 5. [Michels]
- Prepping the grout ring area on WTGs 18, 19, 14, 5, 32, 3, 8, 23, 16 and 4. [Michels]
- Completed 720 LF of double interduct trench from the Met Tower west. [Michels]
- Completed 3715 LF of power cable and interduct trench from the Bison Substation to WTG14 to WTG 19. [Michels]

230 KV Bison Substation:

- HOOPER continued termination of equipment control cables.
- HOOPER completed installation of PROLEC G-2484 – 01 230KV XMFR neutrals.
- HOOPER continued fabricating and installing switching ground mats.
- HOOPER completed installation of 230KV equipment jumpers.
- SHALLBETTER completed switchgear building punch - list items.