

RECEIVED

SEP 10 2010

**Bison I Wind
PU-151-09
Week Ending 9-4-2010**

PUBLIC SERVICE COMMISSION

O&M Building and Garage:

- Completed most of the work for the O&M and Garage except for the Punch List Items. [Northwest and Michels]
- Major Items remaining include;
 - Security System
 - UPS System
 - Yard Lighting
 - Startup of the heating and cooling systems

Balance of Plant:

- Installed the collector system from WTG 14 to WTG 19 and from the Bison Substation to WTG 18 to WTG 5 to WTG 32. [Michels]
- Installed the interduct to the O&M and power cable from WTG 5 to O&M. [Michels]
- Installed the collector conduits at WTGs 16, 4, 13, 33, 22, 31, 12 and 29. [Michels]
- Placed thermal concrete around the conduits at WTGs 4, 13, 22, 33 and 16. [Michels]
- Continued to grade the access roads and ditches, along with placing topsoil on the ditches and slopes. [Michels]
- Completed preparing the WTG pedestals for the base grout. [Michels]
- Drilled the hole for the power unit anchor bolts for WTGs 18, 14, 19, 32, 3, 8 and 23 and set the bolts for WTGs 5, 14, 19, 32 and 3. [Michels]

230 KV Bison Substation:

- HOOPER continued termination of equipment control cables.
- HOOPER continued fabricating switching ground mats.
- HOOPER began final adjustment of 230KV switches.
- HOOPER completed installation of equipment jumpers.
- HOOPER continued wiring of miscellaneous electrical devices.
- HOOPER continued substation housekeeping activity.