

**Bison I Wind
PU-151-09
Week Ending 10-23-2010**

RECEIVED

NOV 01 2010

PUBLIC SERVICE COMMISSION

O&M Building and Garage

- Continue to work on Punch List Items. [All contractors]
- Tested the transfer switch. [MN Power]
- Installed the telephones and fax. [MN Power]

Balance of Plant

- Completed all post tensioning. [Michels]
- Completed the termination of all the low voltage cables to the power unit. [Michels]
- Completed the installation on the ground wire and neutral wires in the WTGs. [Michels]
- Continue the final grading of the turbine sites and placement of rock around the turbine pedestal. [Michels]
- Continue to spread top soil in the ditches. [Michels]
- Continue to seed and mulch all disturbed areas. [Michels]
- Completed all the culvert rip-rap. [Michels]
- Removed the 5 temporary turn-a-rounds and 3 road extensions. [Michels]
- Continue to remove silt fence. [Michels]

Siemens

- Hauling the LR 1300 off site. [KR Wind]
- Breaking down and hauling the LR 1600 off site. [KR Wind]
- Cabling in WTG 18, 14, 19, 5, 32 and 3. [Siemens]
- Commissioning WTGs 18, 14, 19 and 5. [Siemens]
- Loading and hauling out shipping frames and conex boxes. [Siemens]

Bison 230kV Substation

- Energized and available for service.