

**Bison I Wind
PU-09-151
Week Ending 10-30-2010**

RECEIVED

NOV 08 2010

PUBLIC SERVICE COMMISSION

O&M Building and Garage

- Continue to work on Punch List Items. [All contractors]
- Installed the bollards for the septic tank and well. [Michels]
- Cleaned out the Garage. [Michels]

Balance of Plant

- Installed the fiber optic cable protectors in all turbine bases. [Michels]
- Completed all site grading. [Michels]
- Continue to work on restoration; top soil, seeding and mulching. [Michels]
- Continue to remove silt fence. [Michels]
- Demobilizing grading equipment. [Michels]

Siemens

- Continue to clean up turbine sites and ship out shipping frames and conex boxes. [Siemens]
- WTG 18 is commissioned and generating. [Siemens]
- WTGs 19 and 14 are being back fed and are being commissioned. [Siemens]
- WTGs 32, 3 and 8 have been cabled and are waiting commissioning. [Siemens]
- WTGs 23 and 16 are being cabled. [Siemens]

Bison 230kV Substation

- Energized and available for service.