

**Bison I Wind
PU-09-151
Week Ending 11-6-2010**

RECEIVED

NOV 08 2010

PUBLIC SERVICE COMMISSION

O&M Building and Garage

- Continue to work on Punch List Items. [All Contractors]
- Received and set up part of the office furniture. [Woodmansee]
- Received and set storage shelving. [MN Power]

Balance of Plant

- Continue to seed and mulch. [Michels]
- Continue to install the ditch checks. [Michels]
- Continue to de-mobilize equipment. [Michels]

Siemens

- Continue to clean up sites and ship out conex boxes. [Siemens]
- WTG 33 and 22 being cabled. [Siemens]
- WTG 13 cabled and ready for back feed. [Siemens]
- WTG 4 being back fed and ready for commissioning. [Siemens]
- WTGs 19, 14, 32, 3, 8, 23 and 16 are back fed and being commissioned. [Siemens]

Bison 230kV Substation

- Energized and available for service.