

RECEIVED

NOV 17 2010

**Bison I Wind
PU-09-151
Week Ending 11-13-2010**

PUBLIC SERVICE COMMISSION

O&M Building and Garage

- Punch List items complete except for the UPS batteries. [All Contractors]
- Office furniture installed. [Woodmansee's]

Balance of Plant

- All Phase 1A work complete. [Michels]
- De-mobilization complete. [Michels]
- Installing the replacement barbed wire fences. [Backhaus]
- Installed the traffic control signs. [3D Specialties]

Siemens

- Completed all cabling and terminations. [Siemens]
- Back fed all WTGs. [MN Power]
- WTGs 18, 19, 14, 5, 32, 3, 8, 23, 16, 4, 13, 33 and 22 are running and going through the punch list items. [Siemens]
- WTGs 31, 12, and 29 are being commissioned. [Siemens]
- The climb assist is installed in WTGs 18, 19, 14, 5, 32, 3, 8, 23, 16 and 4. [Avanti]
- De-mobilizing conexes, generators and construction equipment. [Siemens]

Bison 230kV Substation

- Energized and available for service.