

RECEIVED

DEC 03 2010

PUBLIC SERVICE COMMISSION

**Bison I Wind
PU-09-151
Week Ending 11-27-2010**

O&M Building and Garage

- Punch List items complete except for the UPS batteries. [All Contractors]

Balance of Plant

- All Phase 1A work complete. [Michels]
- De-mobilization complete. [Michels]
- Installing the replacement barbed wire fences. [Backhaus]

Siemens

- All sixteen (16) Phase 1A wind turbine generators have been commissioned.
- Continuing work on minor Punch List Items
- Installation of remaining climb assist devices continues.
- Checkout of SCADA has been delayed due to equipment problems in Bison Substation. Checkout will resume next week.
- De-mobilization in progress.

Bison 230kV Substation

- Energized and in service.
- Equipment problems in substation resulted in loss of backfeed to wind turbine generators. Substation restored to service on November 19.

RECEIVED

DEC 03 2010

PUBLIC SERVICE COMMISSION

**Bison I Wind
PU-09-151
Week Ending 11-20-2010**

O&M Building and Garage

- Punch List items complete except for the UPS batteries. [All Contractors]

Balance of Plant

- All Phase 1A work complete. [Michels]
- De-mobilization complete. [Michels]
- Installing the replacement barbed wire fences. [Backhaus]

Siemens

- All sixteen (16) Phase 1A wind turbine generators have been commissioned.
- Continuing work on minor Punch List Items
- Installation of remaining climb assist devices continues.
- Checkout of SCADA continues.
- De-mobilization in progress.

Bison 230kV Substation

- Energized and in service.