

**Bison I Wind
PU-09-151
Week Ending 12-4-2010**

RECEIVED

DEC 13 2010

PUBLIC SERVICE COMMISSION

O&M Building and Garage

- Punch List items complete except for the UPS batteries. [All Contractors]

Balance of Plant

- All Phase 1A work complete. [Michels]
- De-mobilization complete. [Michels]
- Installing the replacement barbed wire fences. [Backhaus]

Siemens

- All sixteen (16) Phase 1A wind turbine generators have been commissioned.
- Continuing work on minor Punch List Items
- Installation of climb assist devices is complete.
- Checkout of SCADA and Modbus continues. This effort has been delayed by lack of sustained winds in recent days.
- De-mobilization in progress.

Bison 230kV Substation

- Energized and in service.