

**Bison 1B Weekly Construction Report**  
**Case No. PU-09-151**  
**Week Ending: 5/07/11**

**Environmental**

Silt fence has been installed on access roads 6-17-25, 20, 7, 28-15, 30-2-10, and 9-11.  
Cultural site near turbine 2 has been cordoned off.  
MP employees removed ditch checks on 30<sup>th</sup> St.  
MP employees inspected silt fence for Bison 1A

**Construction**

- Roads – Culverts structures installed – B2, B5, B3, B1, B9  
Topsoil has been stripped on access roads 6-17-25, 20, 7, 28-15, 48<sup>th</sup> Ave-9. Sub grade prep on access roads 6-17-25, 20, 28, and 7.
- Foundations – Topsoil has been stripped for foundations 6,17,25,20, 7, 28, 15
- Turbine Erection –
- Collection System – Inventoried cable on site

**Miscellaneous**

- Roughrider completed dropping OH line on 28 ½ Street, from west of access road 26 to east of access road 6.
- Turbine manufacturer was onsite reviewing transportation route

**Weather Impacts – None**

**Manpower on Site**

- Michels Construction at 28 employees
- MP 3 – 4 employees