

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 5/14/11

Construction

- Roads – Culverts structures installed – B2, B5, B3, B1, B9, B10, B8, B18, B16, B22. Topsoil has been stripped on access roads 6-17-25, 20, 7, 28-15, 48th Ave-9, 11, 26, 30-2-10.
- Silt fence has been installed on access roads 6-17-25, 20, 7, 28-15, 9-11 and 30-2-10-1-27. All silt fence installation is complete.
- Subgrade prep on access roads 6-17-25, 20, 28, 7, 26
- Foundations – Topsoil has been stripped for foundations 6,17,25,20, 7, 28, 15, 11, 9, 26
- Turbine Erection - None
- Collection System - None

Weather Impacts

- Rained out Tuesday, Wednesday and Saturday (5/10, 11, 14)

Manpower on Site

- Michels at 30 employees
- Minnesota Power 2 - 3