

**Bison 1B Weekly Construction Report  
PU-09-151  
Week Ending: 5/21/11**

**RECEIVED**

MAY 24 2011

**PUBLIC SERVICE COMMISSION**

**Environmental**

Silt fence installation is complete onsite.

**Construction**

- Roads
  - Culverts structures installed – B2, B5, B3, B1, B9, B10, B11, B14, B18, B8.
  - Topsoil has been stripped on access roads 6-17-25, 20, 7, 28-15, 48<sup>th</sup> Ave-9, 11, 26, 30-2-10, 26
  - Subgrade prep on access roads 6-17-25, 20, 15-28, 7
  - Rock installed on access road 20
- Foundations – Topsoil has been stripped for foundations 6,17,25,20, 7, 28, 15, 11, 9, 26,30,2,10
- Turbine Erection - None
- Collection System - None

**Miscellaneous**

- Anchor Bolt for turbine foundations have been delivered to site
- Embed delivered to site

**Weather Impacts**

- Rain on Thursday night, Friday, and Saturday (5/19-5/21). There was minimal field activity on Friday (5/20), and no field activity on Saturday (5/21).

**Manpower on Site**

- Michels - 31
- Braun – 1
- Minnesota Power 2 - 3