

Bison 1B Weekly Construction Report

PU-09-151

Week Ending: 6/25/11

Construction

- Roads
 - All but two culverts installed – B19, B20
 - Continue to perform Sub grade prep on access roads 26, 9, 2, 30
 - Rock installed on access roads 15, 7, 28, 6, 17, 25, 11

- Foundations
 - Mudmats poured 6, 7, 9, 11, 15, 17, 20, 25, 28
 - Rebar delivered to sites 7, 20, 28, 15
 - Foundations 6, 7, 9, 11, 15, 17, 20, 25, 28, 2 are excavated
 - Anchor Bolt Cages built – 10 total
 - Geopier installation complete WTG 20
 - Foundations with concrete placed – 7, 15

Miscellaneous

- County Rd 86 is holding up well. 50th Ave and 28 ½ St have to be graded and rolled everyday that there is truck traffic.

Weather Impacts

- None

Manpower on Site

- Michels - 48
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4