

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 7/02/11**

**Construction**

- Roads
  - All but two culverts installed – B19, B20
  - Continue to perform Sub grade prep on access roads 26, 9, 2, 30
  - Rock installed on access roads 15, 7, 28, 6, 17, 25, 11, 20, 48<sup>th</sup> Ave
  
- Foundations
  - Mudmats poured 6, 7, 9, 11, 15, 17, 20, 25, 28, 2, and 26
  - Rebar delivered to sites 6, 7, 15, 17, 20, 25, 26, and 28
  - Foundations 6, 7, 9, 11, 15, 17, 20, 25, 28, 2, and 26 are excavated
  - Foundations with concrete placed – 7, 15, 17, 20, and 28

**Miscellaneous**

- County Rd 86 is holding up well. 50<sup>th</sup> Ave and 28 ½ St have to be graded and rolled everyday that there is truck traffic.

**Weather Impacts**

- None

**Manpower on Site**

- Michels (Including JD Steel) - 55
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4