

Bison 1B Weekly Construction Report

PU-09- 151

Week Ending: 7/09/11

Construction

- Roads
Roads are approximately 80% complete.
- Foundations
8 of 15 foundations are poured and in various stages of backfilling. The remaining foundations are 1, 2, 9, 10, 11, 27, 30.
- Collections
Crew is on site and will begin trenching next week.

Miscellaneous

- County Rd 86 is holding up well. 50th Ave. and 28 ½ St. have to be graded and rolled everyday that there is truck traffic.

Weather Impacts

- Wet weather has hampered progress but the project remains on schedule.

Manpower on Site

- Michels (Including JD Steel) – 75
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4