

Bison 1B Weekly Construction Report

PU-09-151

Week Ending: 7/23/11

Construction

- Roads
 - All culverts have been installed
 - Continue to perform Sub grade prep on access roads 26,9,2,30
 - Rock installed on access roads 15,7,28,6,17,25,11,20,48th Ave

- Foundations

All foundations are complete except 1 and 27

- Collections
 - UG Cable Installed
 - Substation to 801 Echo, 801 Alpha to Foxtrot (8,090 LF)
801 Foxtrot to Golf, Golf to 26, and Golf to 20.
Completed to date
 - Switches
 - Pits excavated and poured – 7,15,28

Miscellaneous

- County Rd 86 is holding up well. 50th Ave and 28 ½ St have to be graded and rolled everyday that there is truck traffic.

Weather Impacts

- No work on 7/23 due to rain during the night.

Manpower on Site

- Michels (Including JD Steel) - 62
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4