

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 7/16/11

Construction

- Roads
 - All culverts installed
 - Continue to perform Sub grade prep on access roads 26, 2, 30, 10, 1, 27
 - Rock installed on access roads 15, 7, 28, 6, 17, 25, 11, 9, 20, 30

- Foundations
 - Mudmats poured – Only site 1 remaining
 - Excavations – All are excavated
 - Foundations with concrete placed – 9, 11, 17, 25, 15, 7, 28, 20, 26, 6, 30

- Collections
 - UG Cable Installed
 - Substation to 801 Echo, 801 Alpha to Foxtrot (8,090 LF) Completed to date
 - Switches – No switch work complete
 - GSU – No GSU work complete

Miscellaneous

- Michels had timing issues and equipment break down while pouring foundation 7. As a result we will be core sampling the foundation in several places to ensure there are no cold joints. Performance on foundation 15 was much better.

Weather Impacts

- None

Manpower on Site

- Michels - 52
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4