

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 7/30/11

Construction

- Roads
 - Sub grade prep is complete on access roads. Only ditching remains.
 - Gravel is remaining on the following roads – 26 (500'), 30, 2, 10, 1, 27

- Foundations
 - Foundation concrete is complete.
 - Stairpads have not been started.

- Collections
 - UG Cable Installed
 - 801 Circuit is complete less the runs from, 801A to WTG 15, 801F to WTG 7, and 801B to WTG 28.
 - Switches
 - Excavated – 801D
 - GSU
 - Excavated - 7, 15, 28, 26, 20, 17, 25
 - Place Lean Concrete – 7, 15, 28, 26, 20, 17, 25
 - Secondary Cables Pulled – 7, 20

Miscellaneous

- Radius improvement is complete at 28.5 St & 48th Ave. Earthwork is complete for the radius improvement on 28.5 St and 51st Ave, only graveling remains.

Weather Impacts

- None.

Manpower on Site

- Michels - 58
- Braun – 1 full time, 1 part time for concrete testing
- MP - 4