

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 8/27/11

Construction

- Roads
 - All roads and crane pads complete with gravel
 - Restoration is underway – Topsoil re spreading 75% complete

- Foundations
 - All foundations are complete
 - Stair pads are complete.

- Collections
 - UG Cable Installed
 - 801 Circuit cabling is complete
 - 802 Circuit – 90% complete
 - Switches
 - All switch cabinets installed except 802H.
 - GSU
 - Low voltage cable installed at all turbines
 - All of the transformer vaults are installed

Weather Impacts

- None.

Manpower on Site

- Michels - 27
- Braun – 1 full time
- MP - 4