

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 9/03/11

Construction

- Roads
 - Restoration is underway
 - Topsoil re spreading 70% complete
 - Started seeding & mulching.

- Foundations
 - All foundations are complete

- Collections
 - UG Cable Installed
 - 801 Circuit cabling is complete
 - 802 Circuit – 98% complete
 - Switches
 - All switch cabinets installed

 - GSU
 - 9 of 15 transformers installed

Weather Impacts

- None.

Manpower on Site

- Michels - 25
- Braun - 1 full time
- MP - 4

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 9/10/11

Construction

- Roads
 - Restoration is underway
 - Topsoil re spreading 90% complete
 - Seeding & Mulching 40% complete

- Foundations
 - All foundations are complete

- Collections
 - UG Cable Installed
 - 801 Circuit cabling is complete
 - 802 Circuit – 98% complete
 - Switches
 - All switch cabinets installed

 - GSU
 - All of the transformers vault are installed

Misc.

- Michels is to begin electrical testing 9/12/11

Weather Impacts

- None.

Manpower on Site

- Michels - 25
- Braun -1 full time
- MP - 4