

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 9/17/11

Construction

- Roads
 - Restoration is underway
 - Topsoil re spreading 100% complete
 - Seeding & Mulching 70% complete

- Foundations
 - All foundations are complete

- Collections
 - UG Cable Installed
 - 801 Circuit cabling is complete
 - 802 Circuit cabling is complete
 - Switches
 - All switch cabinets installed

 - GSU
 - All of the transformers vault are installed

Misc.

- Cable and ground grid testing in progress.
- Siemens on site receiving shipping containers and organizing materials

Weather Impacts

- None.

Manpower on Site

- Michels - 25
- Braun - 1 full time
- MP - 4
- Siemens 17