

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 9/24/11

Construction

- Roads
 - Restoration
 - Seeding & Mulching 100% complete
- Foundations
 - All foundations are complete
- Collections
 - UG Cable Testing
 - Circuit 801 is in progress and expected to complete on 9/26
 - Circuit 802 is expected to be complete 9/28
- WTG
 - Delivery
 - Mid and Top Tower Sections arrived on 9/24
 - Erection
 - Siemens is scheduled to begin installing bases on 9/28

Weather Impacts

- 2" of rain fell on 9/20, no work on 9/20 and minimal work occurred on 9/21

Manpower on Site

- Michels - 25
- Braun - 1 full time
- MP - 4