

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 10/01/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete
- Foundations
  - All foundations are complete
- Collections
  - 801 and 802 circuits were energized for 24 hour period
- WTG
  - Delivery
    - 6 towers and 6 blade sets are on site.
    - 2 Nacelles on site
  - Erection
    - Erection delayed, waiting for shims that go under base section

**Weather Impacts**

- None

**Manpower on Site**

- Michels - 8
- Braun - 1 full time
- MP - 4