

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 10/09/11

Construction

- Roads
 - Restoration
 - Seeding & Mulching 100% complete
- Foundations
 - All foundations are complete
- Collections
- WTG

Turbine Offload Status

WTG	PU-RAD	Towers	Blades	Nacelles	Hubs	Foundation Shimmied	Power Unit mounted	Base set
7	X-X	B, M, T	X	X		P		
26	X-X	B, M, T	X	X		P		
20	X-X	B, M, T	X	X		P		
25	X-X	B, M, T	X	X		P		
17	X-X	B, M, T	X			P		
6	X-X	B, M, T	X			P		
15	X-X	B, M, T	X			P		
28	X-X	B, M, T	X			P		
2	X-X							
27	X-X	B, M, T	X					
1	X-X	B, M	X					
10	X-X							
30	X-X	B, M, T	X					
11	X-X							
9	X-X	B, M, T	X					

x=complete
P=in progre

Weather Impacts

- Approx. .5 inches fell Thursday night through Friday. Limited work on Friday 10/7 and Saturday 10/8 by Michels.
- Siemens – Minimal work on Friday 10/7

Misc

- Main Erection Crane was assembled
- Siemens worked on Sunday to offload nacelles and set power units.

Manpower on Site

- Michels - 4
- Braun - 1 full time
- Siemens - 33
- MP - 4