

**Bison 1B Weekly Construction Report
 PU-09-151
 Week Ending: 10/16/11**

Construction

Turbine Offload Status

WTG	PU-RAD	Towers	Foundation				Shimmed	Power Unit mounted	Base set
			Blades	Nacelles	Hubs				
7	X-X	B, M, T	X	X		X	X	X	
26	X-X	B, M, T	X	X		X	X	X	
20	X-X	B, M, T	X	X		X	X	X	
25	X-X	B, M, T	X	X		X	X	X	
17	X-X	B, M, T	X	X		X	X	X	
6	X-X	B, M, T	X	X		X	X	X	
15	X-X	B, M, T	X	X		X	X	X	
28	X-X	B, M, T	X	X		X	X	X	
2	X-X	B, M, T	X	X		X	X		
27	X-X	B, M, T	X			X	X		
1	X-X	B, M, T	X			X	X		
10	X-X	B, M, T	X			X	X		
30	X-X	B, M, T	X	X		X	X		
11	X-X	B, M, T	X			X			
9	X-X	B, M, T	X			X			

x=complete
 P=in progress

Weather Impacts

- None

Misc

- Siemens worked on Sunday to offload nacelles and set tower base section.

Manpower on Site

- Michels - 4
- Braun - 1 full time
- Siemens - 48
- MP - 4