

**Bison 1B Weekly Construction Report
 PU-09-151
 Week Ending: 10/23/11**

Construction

- Roads
 - Restoration
 - Seeding & Mulching 100% complete
- Foundations
 - All foundations are complete
- Collections
 - Complete
- WTG

Turbine Erection Status									Deliveries	
WTG	PU Set	Base Set	Mid Set	Top/Nac Set	Grouted	Tensioned	Rotor Built	Rotor Mounted	Nacelles	Hubs
7	X	10/11	10/19	10/20	10/17				10/5	
26	X	10/11	10/21	10/21	10/18				9/30	
20	X	10/13	10/16	10/18	10/20				9/30	
25	X	10/15			10/18				10/5	
17	X	10/15							10/9	
6	X	10/16			10/20				10/9	
15	X	10/16							10/12	
28	X	10/16							10/12	
2	X	10/17							10/16	
27	X	10/18	10/20						10/19	
1	X	10/18	10/20						10/20	
10	X	10/18								
30	X	10/17							10/16	
11										
9										

Weather Impacts

- None

Misc

- None

Manpower on Site

- Michels - 4
- Braun - 1 full time
- Siemens - 46
- MP - 4