

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 10/30/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete
- Foundations
  - All foundations are complete
- Collections
  - Complete
- WTG

Turbine Erection Status									Deliveries	
WTG	PU Set	Base Set	Mid Set	Top/Nac Set	Grouted	Tensioned	Tower Torqued	Bottom Finished	Nacelles	Hubs
7	X	x	x	x	x	x	x		x	
26	X	x	x	x	x	x	x	I/P	x	
20	X	x	x	x	x		x		x	
25	X	x	x	x	x		x		x	
17	X	x	x	x	x				x	
6	X	x	x	x	x				x	
28	X	x	x	x	x				x	
15	X	x	x	x	x				x	
2	X	x	x	x					x	
27	X	x	x		x				x	
1	X	x	x		x				x	
10	X	x			x				x	
30	X	x			x				x	
11									x	
9	x	x	x						x	

**Weather Impacts**

- No civil work on 10/25 due to rain.

**Misc**

- None

**Manpower on Site**

- Michels - 4
- Braun - 1 full time
- Siemens - 46
- MP - 4