

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 11/06/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete
- Foundations
  - All foundations are complete
- Collections
  - Complete
- WTG

Red means in progress. Blue means LV prepped.

**Yellow** means available for Cable or LV.

Turbine Erection Status								
WTG	Top/Nac Set	Base Tensioned (client)	Tower Torqued	Bottom Finished	(Michels) LV Complete	(PGO) Cable Complete		Hubs
T-7	10/20	11/01	10/26	10/27		11/07		
T-26	10/21	10/29	10/25	10/26	Done			
T-20	10/18	10/31	10/27	10/28	Done			
T-25	10/22	11/03	10/28	10/29	Done			
T-17	10/24	11/04	10/29	11/01	11/07			
T-6	10/25	11/07	11/01	11/07	11/07			
T-28	10/26							
T-15	10/28							
T-2	10/29		11/02	11/04	prepped			
T-27	11/01		11/04	11/03	prepped			
T-1	10/31							11/07
T-10	10/31							11/07
T-30	11/02		11/03	11/07				11/05
T-11	11/04		11/07					11/05
T-9	11/03	11/07	11/07					11/05

**Weather Impacts**

- None

**Misc**

- None

**Manpower on Site**

- Michels - 4
- Braun - 1 full time
- Siemens - 46
- MP - 4