

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 11/13/11

Construction

- Roads
 - Restoration
 - Seeding & Mulching 100% complete
- Foundations
 - All foundations are complete
- Collections
 - Complete
- Erection
 - All towers through the nacelle have been erected. Waiting on guide brackets to align nacelle and hubs before we can fly rotors.

Weather Impacts

- None

Misc

- None

Manpower on Site

- Michels - 4
- Braun - 1 full time
- Siemens - 46
- MP - 4