

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 11/27/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete.
- Foundations
  - All foundations are complete.
- Collections
  - Complete
- Erection
  - Rotor/blades installed at turbines 9 and 11.
  - 4 towers are being back fed from circuit 802.

**Weather Impacts**

- None

**Misc**

- None

**Manpower on Site**

- Michels - 3
- Siemens - 46
- MP - 4

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 11/20/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete.
- Foundations
  - All foundations are complete.
- Collections
  - Complete
- Erection
  - Waiting on guide brackets to align nacelle and hubs before we can fly rotors. 802 circuit was energized to back feed two of the towers where cabling was complete.

**Weather Impacts**

- None

**Misc**

- None

**Manpower on Site**

- Michels - 3
- Siemens - 46
- MP - 4