

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 12/11/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete
- Foundations
  - All foundations are complete
- Collections
  - Complete
- Erection
  - 8 Rotor/blade assemblies have been installed.
  - 7 towers are being back fed from circuit 802
  - 3 towers are being back fed from circuit 801

**Weather Impacts**

- None

**Manpower on Site**

- Siemens - 51
- MP - 3

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 12/4/11**

**Construction**

- Roads
  - Restoration
    - Seeding & Mulching 100% complete
- Foundations
  - All foundations are complete
- Collections
  - Complete
- Erection
  - 5 Rotor/blades assemblies have been installed.
  - 7 towers are being back fed from circuit 802

**Weather Impacts**

- None

**Misc**

- None

**Manpower on Site**

- Siemens - 49
- MP - 4