

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 1/1/12**

**Construction**

- Erection – Crew returned to site 12/28
  - Rotor installed on Turbine 17
- Commissioning – Crew returned to site 12/27
  - Turbines 7, 26, and 20 commissioned

**Weather Impacts**

- High winds prevented erection work 2 days during the week.

**Manpower on Site**

- Siemens – 50
- MP – 1

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 12/25/11**

**Construction**

- Erection
  - Rotor installed on Turbine 25
- Commissioning
  - Turbines 2 and 15 commissioned

**Weather Impacts**

- High winds prevented erection work 1 days during the week.

**Manpower on Site**

- Siemens – Erection crews off site from 12/22 – 12/27. Commission crew off site 12/25 and 12/26.
- MP – 2

**Bison 1B Weekly Construction Report**  
**PU-09-151**  
**Week Ending: 12/18/11**

**Construction**

- Erection
  - Rotors installed on Turbines 7 and 20
- Commissioning
  - Turbines 30 and 11 commissioned

**Weather Impacts**

- High winds prevented erection work 4 days during the week.

**Manpower on Site**

- Siemens - 51
- MP – 3