

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 1/8/12

Construction

- Erection
 - Rotor installed on Turbine 6 and 28
- Commissioning
 - None

Weather Impacts

- High winds prevented erection work 4 days during the week.

Manpower on Site

- Siemens - 42
- MP - 2